TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improper work @ Dog Kerhal @ Sy No 51 maitained in Ward No 13 of APA Subdiv Dasarahalli Zone	
2	Estimate Cost	Rs. 39.00 Lakh	
3	Work Code		
4	Job Code	013-17-000037	
5	A.S No.	JC/D2/AS/PR/104/16-17	
6	T.S No	CE/TS/50/17-18	
7	Work Order/Agreement No	BBMP/EE/PD/WO/00014/17-18	
8	Tender Premium	S.R	
9	Stipulated Time for completion of Work	90 Days	
10	Targeted Monthly progress		
11	Progrees Achived Till date		
12	Reasons for Delay	Due to Sand & M.Sand Stock delay accepted Sec NO penalty imposed	
13	Time Extension Requested	31 Days	
14	Assistant Executive Engineer's Recommendation	—	
15	Executive Engineer's Recommendation	~~Already~~ the approved	
16	Superintending Executive Engineer's Recommendation	—	
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst, Engineer,
~~Ward~~ no.

Asst, Executive Engineer,
Sub Division
Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Executive Engineer
Division
EXECUTIVE ENGINEER (Project)
Project Division
Bruhat Bangalore Mahanagara Pa.....
Dasarahalli Zone, Bangalore-73.

Scanned by CamScanner